

INDIANA UNIVERSITY
Major Construction Projects (over \$1 million)
In Planning, Design, and Construction
2/4/2011

Campus	Team Leader	Status	IU Bldg / Project #	Project Size	Construction Start Date	Construction Completion Date	Architectural / Engineering Consultants
All Indiana University Campuses							
Near Term Planning (2011-2013)							
General Repair and Rehabilitation	H. Hewetson	Near Term Planning / State Approval		\$64,600,000			
Multi-Campus Special R&R	H. Hewetson	Near Term Planning / State Approval		\$29,000,000			
Indiana University Bloomington							
Programming / Design Phase							
Academic Core Renovations and Utility Upgrades - Phase I	P. Murray	Programming	20085136	TBD	TBD	TBD	TBD
Art Museum - Renovation and Expansion	P. Murray	Programming	BL153 / 20085136	TBD	TBD	TBD	TBD
Athletics - Baseball & Softball Stadiums	R. Richardson	ReDesign	BL593-594 / 20052143	N/A	TBD	TBD	Populous
Bloomington Campus Integrated Energy Master Plan	J. Kaden	Planning	20096161	N/A	TBD	TBD	8760 Engineering / Loftus Engineering
Classroom Office Building II	F. Young / R. Richardson	On Hold	BL068/ 20074398	40,000 GSF	TBD	TBD	TBD
Communication Services Building	R. Richardson	Design Development	BL571 / 20106515	14,373 GSF	TBD	TBD	TBD
Energy Savings	C. Matson	Design	20096119	N/A	TBD	TBD	TBD
Indiana Geological Survey - New Building	P. Murray	On Hold - Fundraising	20063453	49,389 ASF	TBD	TBD	TBD
International Studies Building	R. Richardson	Design Development	BL197 / 20084867	156,700 GSF	TBD	TBD	Polshak Partnership Architects
Jordan Hall - Life Sciences Lab Renovations - Phase 2	R. Thompson	Construction Docs	BL107 / 20096114	24,000 GSF	Feb-11	Aug-11	arcDesign / Mussett Nicholas / SHP Leading Design
Jacobs School of Music Studio Building	R. Richardson	Construction Docs	BL150 / 20084991	99,500 GSF	Apr-11	TBD	Browning Day Mullins Dierdorf / Flad Architects
Kelley School of Business Renovation/Expansion	R. Richardson	Design Development	BL451 / 20063286	78,000 ASF	TBD	TBD	BSA LifeStructures
Law School Addition	F. Young	On Hold	BL001 / 20051654	11,229 GSF	TBD	TBD	Moody - Nolan
McNutt Quad - Dejoya Wing & Teter Quad - Wissler Wing - Restroom Renovation	J. Moulden	On Hold	BL441 & BL243/ 20106518	15,000 GSF	TBD	TBD	Mussett Nicholas & Associates
Memorial Stadium Passenger Waiting Facility	M. Williams	Design Development	BL601T / 20095866	420 GSF	Apr-11	Aug-11	Bledsoe, Riggert, Guerrettaz
Multi-Disciplinary Life Sciences Building III	R. Thompson	Pre-Programming	BL / 20084865	60,000 ASF	TBD	TBD	TBD
Musical Arts Center Renovation	F. Young	Capital Campaign	BL177 / 20041075	TBD	TBD	TBD	TBD
Optometry - Renov. To Enhance Vision Research	R. Thompson	NIH Grant	BL065 / 20085166	15,494 GSF	TBD	TBD	arcDesign
Psychology - Classroom 100 Renovation	K. Reed	Construction Docs	BL419 / 20096034	2,700 GSF	May-11	Aug-11	Sean Bright Architects
Southeast Side Apartments (106 units)	R. Richardson	Programming	20106828	84,000 GSF	TBD	Aug-12	CSO
Southeast Side Residence Hall (188 units/450 beds)	R. Richardson	Programming	20106837	147,000 GSF	TBD	TBD	MSKTD / Mackey Mitchell
Read Hall - New Dining Building	R. Richardson	Programming		25,000 GSF	TBD	TBD	TBD
Transit Center (Varsity Shop / Bookstore)	P. Sullivan	On Hold	BL601T / 20084963	N/A	TBD	TBD	Barnes & Noble (McGinty, Inc)
Wells Library Renovations - Phase 1	F. Young	Feasibility Study	BL209 / 20095721	55,584 ASF	TBD	TBD	Woolan-Molzan
Wells Main Library - Reading Room	F. Young	Fundraising	BL209 / 20052070	10,180 GSF	TBD	TBD	Veazey Parrott Durkin & Shoulders
Wildermuth Center Roof Replacement	D. Walter	Construction Docs	BL091 / 20084973	141,278 GSF	Apr-11	Jul-11	STR Building Resources
Construction Phase							
Briscoe Quad Renovation (includes new Chiller Plant)	PK Patel	Construction	BL433 / 20085371	279,424 GSF	May-10	Aug-12	Vector Consulting
Central Heating Plant Economizers & Soot Blowers	M. Menefee	Construction	BL445 / 20085236	N/A	Oct-10	Sep-11	Stanley Group
Cyberinfrastructure Building (CIB)	R. Richardson	Construction	BL578 / 20005509	118,000 GSF	Mar-10	May-11	SmithGroup
HPER Building Courtyard	R. Richardson	Construction	BL091 / 20074380	13,700 GSF	May-10	Jun-11	VPS Architecture
Jordan Hall - Life Sciences Lab Renovations - Phase 1	R. Thompson	Construction	BL107 / 20096114	24,000 GSF	Oct-10	Apr-11	arcDesign / Mussett Nicholas / SHP Leading Design
Tulip Tree Renovation	F. Young	Construction	BL555 / 20063277	263,003 GSF	May-10	Apr-12	Sean Bright Architects

INDIANA UNIVERSITY
Major Construction Projects (over \$1 million)
In Planning, Design, and Construction
2/4/2011

Campus	Team Leader	Status	IU Bldg / Project #	Project Size	Construction Start Date	Construction Completion Date	Architectural / Engineering Consultants
Recently Completed							
Ashton Apartment Complex - 837 Bed Student Housing	R. Richardson	Completed	BL 276A-K / 20027371	410,000 GSF	Feb-09	Jan-July 2010	Ratio Architects
Ashton Chiller / Satellite Chilled Water Facility	PK Patel	Completed	BL 276L / 20085098	5,152 GSF	Jun-09	Feb-10	Vector Consulting
Athletics Academic Center	J. Moulden	Completed	BL601 / 20095667	26,415 GSF	Aug-10	TBD	Ratio Architects
Athletics - Billy Hayes Track - Reconstruction	J. Moulden	Completed	BSH100 / 20085037	N/A	Sep-09	Apr-10	Browning Day Mullins Dierdorf (BDMD)
Athletics - Cook Hall - Basketball Player Development Facility	M. Crowe/ R. Richardson	Completed	BL607 / 20063181	64,571 GSF	Dec-07	Mar-10	Populus
Athletics - Field Hockey Facility	M. Crowe	Completed	BL609H / 20005622	N/A	Jun-06	Nov-07	HOK Sports
Athletics - Memorial Stadium North End Zone Facility (Building Pkg.)	M. Crowe/ R. Richardson	Completed	BL601 / 20074130	130,000 GSF	Dec-07	Aug-09	Ratio Architects / Moody-Nolan
Athletics - Memorial Stadium North End Zone Facility (Foundation/Utilities)	M. Crowe/ R. Richardson	Completed	BL601 / 20052142	100,000 GSF	Jun-07	Dec-07	Ratio Architects / Moody-Nolan
Botany Greenhouse on 10th Street - Jordan	D. Walter	Completed	BL549G / 20051761	20,000 GSF	Jun-07	Mar-08	OMS (Odlie McGuire Shook)
Campus Classroom / Office Building (Design-Build)	F. Young	Completed	BL066 / 20051682	32,000 GSF	Feb-07	Aug-07	Shiel-Sexton
Campus Masterplan	R. Meadows	Completed	20074299	N/A	Jan-08	Feb-09	JJR/SmithGroup
Central Heating Plant Renovations - Phase I	J. Kaden	Completed	BL445 / 20063094	N/A	Jun-07	Apr-08	Stanley Group
Central Heating Plant Renovations - Phase II	J. Kaden	Completed	BL445 / 20063094	N/A	Jun-08	Oct-09	Stanley Group
Cyber Infrastructure Data Center - Demolition/Site Package	F. Young	Completed	BL579 / 20063574	90,000 GSF	Nov-07	Jan-08	SmithGroup / EYP
Cyclotron Accelerator Reroof	D. Walter	Completed	BL608 / 20063358	79,900 GSF	May-08	Oct-08	RQAW
Cyber Infrastructure Data Center - Building Package	F. Young	Completed	BL579 / 20074101	90,000 GSF	Oct-07	Sep-09	SmithGroup
Big Red / Data Center Upgrade-Infrastructure	PK Patel	Completed	BL579 / 20085353	N/A	Jun-09	Sep-09	Heapy Engineering
Edward Hutton Honors College	D. Walter	Completed	BL050 / 20051669	13,254 GSF	Dec-07	Dec-08	Williams-Dotson / BSA LifeStructures
Eigenmann Parking Lot Improvements	M. Williams	Completed	20084920	570 stalls	Apr-10	Aug-10	Bledsoe, Riggert, Guerretaz
Forest Quad - Heating and Air Conditioning System Upgrades - Phase I	P. Patel	Completed	BL257 / 20063278	N/A	Mar-07	Jan-08	Vector Consulting
Forest Quad - Heating and Air Conditioning System Upgrades - Phase II	P. Patel	Completed	BL257 / 20074110	N/A	May-08	Aug-08	Vector Consulting
Henderson/Atwater St. Parking Garage	D. Walter	Completed	BL063 / 20026876	558 cars / 30,000 GSF	Dec-06	Dec-07	CSO Architects / Arsee Engineers
Incubator Building (Innovation Center) Design-Build	R. Richardson	Completed	BL563 / 20073955	40,000 GSF	Oct-08	Jul-09	BSA LifeStructures / Messer
Informatics - 919 E. 10th Street Remodel	F. Young	Completed	BL/990P / 20051924	28,173 GSF	Jan-07	Apr-08	CSO Schenkel Shultz
Informatics - Office and Classroom Addition	F. Young	Completed	BL414 / 20095855	12,000 GSF	Feb-10	Oct-10	Axis Architecture
IU Cinema - Theatre-Drama Renovation	B. Richardson	Completed	BL171 / 20074146	36,300 GSF	Oct-09	Aug-10	MGA Partners / Rowland Design
IU Police Dept. HQ Relocation (former Kappa Alpha Psi House)	J. Moulden	Completed	BL990Y / 20051861	14,880 GSF	Mar-07	Feb-08	Tabor/Bruce Architects / Strauser Construction
Jordan Hall - Renovate for Labs on Ground and Second Floors	R. Thompson	Completed	BL107 / 20074208	11,141 GSF	Feb-09	Nov-09	ArcDesign / Mussett Nicholas
Kirkwood Hall - Reroof and Tuckpointing	D. Walter	Completed	BL058 / 20063098	36,672 GSF	Oct-06	May-08	University Architect's Office
Law School 2nd and 3rd Floor Renovation	F. Young	Completed	BL001 / 20051654	11,229 GSF	Oct-06	Jul-07	BSA LifeStructures
McNutt - Food Court Renovation	J. Moulden	Completed	BL439 / 20074324	1,500 GSF	Dec-08	Aug-09	Sean Bright Architects
McNutt-Delgado & Teter-Boisen Wings Restroom Renovations	J. Moulden	Completed	BL441 & BL243 / 20074112	4,859 GSF	Mar-08	Aug-08	Mussett Nicholas & Associates
McNutt - Dejoya, Delgado, Bocobo - Asbestos Abatement	D. Walter	Completed	BL437/BL243 / 20085177	129,665 GSF	TBD	TBD	Mussett Nicholas & Associates
McNutt Quad and Teter Quad - Restroom Renovations	J. Moulden	Completed	BL437 & BL243 / 20063279	4,582 GSF	Feb-07	Aug-07	Mussett Nicholas & Associates
McNutt - Bryan & Thompson Wings Restroom Renovations	J. Moulden	Completed	BL437/BL243 / 20085178	15,000 GSF	Jul-09	Aug-10	Mussett Nicholas & Associates
McNutt-Student Access Card Project	J. Koryta	Completed	BL439 / 20074420	N/A	May-08	Aug-08	Mussett Nicholas & Associates
Men & Women's Varsity Golf Practice Facility	J. Moulden	Completed	BL607P / 20063042	4,900 GSF	Apr-09	Sep-09	Sean Bright Architects
Multi-Disciplinary Science Bldg. - Phase 2 (MSB)	R. Thompson	Completed	BL423 / 20038075	125,000 GSF	Jun-07	Oct-09	Flad & Associates / AEI / Odlie McGuire & Shook

INDIANA UNIVERSITY
Major Construction Projects (over \$1 million)
In Planning, Design, and Construction
2/4/2011

Campus	Team Leader	Status	IU Bldg / Project #	Project Size	Construction Start Date	Construction Completion Date	Architectural / Engineering Consultants
Optometry Clinic (Design-Build)	J. Moulden	Completed	BL062 / 20051848	20,000 GSF	Feb-08	Nov-08	Weddle Brothers / VPS / Bright Architects
Research and Teaching Preserve Building (Bio/Field Station)	R. Richardson	Completed	BL617P / 20041464	6,000 GSF	Aug-08	Mar-09	Turner Construction / WDI
Ruth Lilly Auxiliary Library Facility II	F. Young / R. Richardson	Completed	BL614 / 20074008	22,000 GSF	May-09	May-10	FRP
Service Building Replacement (Design-Build)	F. Young	Completed	BL630 / 20051636	64,000 GSF	Oct-06	Mar-07	AXIS / Wilhelm
Spea - Room 150 - Info Commons & Café Renovation	F. Young	Completed	BL452 / 20074029	31,747 GSF	Feb-10	Nov-10	Marc Lohr Design / Mussett Nicholas
Simon Music Center - Auer Hall Renovation	F. Young	Completed	BL181 / 20074066	7,000 GSF	Oct-08	Jun-09	McQuiston Architects
Simon Hall - Multi-Disciplinary Science Bldg. - Phase 1 (MSB)	R. Thompson	Completed	BL070 / 20005441	145,455 GSF	May-04	Aug-07	Flad & Associates / AEI / Odle McGuire & Shook
Telecommunication Ductbank Replacement	J. Koryta	Completed	20063629	N/A	Jun-08	Dec-08	Mussett Nicholas & Associates
Wells Library - Black Film Archives	F. Young	Completed	BL209 / 20063544	5,971 GSF	Sep-09	Dec-09	VPS Architecture
Wells Main Library - Reroof	D. Walter	Completed	BL209 / 20063352	100,000 GSF	Aug-08	Dec-09	ACE
Wells Library Stone Repair	F. Young	Completed	BL209 / 20063655	N/A	Mar-07	Mar-08	Arsee Engineers
Wright Education - Suite 2100 Renovation	J. Moulden	Completed	BL245 / 20085188	5,500 GSF	Feb-10	Nov-10	Sean Bright Architects
Wright School of Education - Roof Replacement	D. Walter	Completed	BL245 / 20084972	39,000 GSF	Oct-08	Oct-09	American StructurePoint
Wylie Education Center (Design-Build)	F. Young	Completed	BL655G / 20041275	3,874 GSF	Jun-09	May-10	Neidigh Construction / Kirkwood Design Studio
1319 E. 10th St. - Remodel - Business School Undergrad Advising (JOC)	R. Richardson / F. Young	Completed	BL465D / 20085139	8,600 GSF	Jan-10	TBD	UAO/Sean Bright Architects
10th and Bypass High Voltage	J. Koryta	Completed	Blsite / 20074023	N/A	Dec-08	Jun-09	Mussett Nicholas & Associates
Indiana University Bradford Woods							
Recently Completed							
Bradford Woods Wastewater Treatment Replacement System	J. Kaden	Completed	20041551	N/A	May-06	May-07	American Consulting Inc.
Bradford Woods Indoor Riding Facility & Covered Sport Court (Design-Build)	D. Wallter	Completed	BL262 / 20085462	7,200 GSF	TBD	TBD	Neidigh Construction / Kirkwood Design Studio
Indiana University-Purdue University Columbus							
Indiana University East - Richmond, IN							
Design Phase							
Campus Landuse Masterplan	J. Lewis	Planning	20106893	N/A	TBD	TBD	Rundell Ernstberger Associates, LLC
Qualified Energy Savings Projects	J. Kaden / C. Matson	Evaluating Providers	20074403	N/A	TBD	TBD	TBD
Student Event Center Addition - Springwood Hall	L. Lucas	Schematic Design	EA804 / 20106447	45,000 ASF	TBD	TBD	MSKTD
Indiana University-Purdue University Fort Wayne							
Recently Completed							
IU School of Medicine - Fort Wayne	J. Stuff	Completed	FW902 / 20037932	41,175 GSF	Jun-07	May-09	MSKTD Associates / Flad & Associates
Indiana University-Purdue University Indianapolis							
Design Phase							
Ball Gardens Renovation - Phase 4	J. Stuff	Construction Docs	20095682	N/A	Mar-11	TBD	Rundell Ernstberger Associates, LLC
Campus Facilities Services (CFS) Bldg. Replacement	P. Murray	Programming	20041478	27,500 ASF	TBD	TBD	TBD
Campus Masterplan	P. Sullivan	Master Plan Programming	20074299	N/A	Jan-08	Feb-11	JJR/SmithGroup
Clinical Quad Improvements	R. Thompson	Construction Docs	20096173	N/A	Feb-11	Jul-11	Ratio Architects
Environmental Management Facility - Relocation	L. Lucas	Construction Docs	20096045	N/A	Mar-11	Sep-11	Blackburn Architects
Eugene and Marilyn Glick Eye Institute - Third and Fourth Floor Lab Buildout	R. Thompson	Construction Docs	IN032E / 20096094	31,600 GSF	Jun-11	Jan-12	Ratio Architects / AEI
Herron School of Design Ceramics and Sculpture Buidling Addition	J. Stuff	Design Development	IN338 / 20074302	20,247 GSF	TBD	TBD	Ratio Architects
Neurosciences Research Building	R. Thompson	Pending State of Indiana release	IN204 / 20084870	238,900 GSF	TBD	TBD	BSA LifeStructures

INDIANA UNIVERSITY
Major Construction Projects (over \$1 million)
In Planning, Design, and Construction
2/4/2011

Campus	Team Leader	Status	IU Bldg / Project #	Project Size	Construction Start Date	Construction Completion Date	Architectural / Engineering Consultants
Power Lines on West Street	P. Barry	Feasibility Study	20084872	N/A	TBD	TBD	TBD
Riley Hospital - Wells Pediatric Center	R. Thompson	Design Development	IN013 / 20096172	18,560 GSF	Jun-11	Dec-12	BSA LifeStructures
Safeco Building - Space Planning for Occupants of Union Building	L. Lucas	Space Planning	OC386X / 20106385	15,800 GSF	TBD	TBD	Mitsch Design / Barb Eden Design
School of Nursing - 4th Floor Renovation	J. Stuff	Bidding	IN023 / 20084823	28,000 GSF	Feb-11	TBD	Synthesis
Science Engineering Laboratory Building (SELB) - Phase 1	R. Thompson	Design Development	20085478	44,825 GSF	TBD	TBD	Blackburn BSA LLC
Science Engineering Laboratory Building (SELB) - Phase 2	R. Thompson	Schematic Design	20096269	30,835 GSF	TBD	TBD	TBD
Sports Complex Parking Garage Expansion (1,300 spaces)	L. Lucas	Bidding	IN124 / 20106381	407,268 GSF	Mar-11	Jan-12	Cripe / Ratio Architects
University Hall - Administration Building Replacement / International Center	P. Murray	Programming	20074453	106,000 ASF	TBD	TBD	TBD
VanNuys Med Science Lab Renovations - Phase 2	R. Thompson	Construction Docs	IN024 / 20096115	48,600 GSF	May-11	Jun-14	BSA LifeStructures
VanNuys Med Science Lab Renovations - Phase 4	R. Thompson	Pending State of Indiana Approval	IN024 /		TBD	TBD	TBD
Construction Phase							
Dental School Simulation Lab - Phase II	C. Stephens	Construction	IN064 / 20074449	23,412 GSF	Feb-10	Aug-11	arcDesign
Energy Savings	C. Matson	Construction	20096119	N/A	Apr-11	Dec-11	PSI / ESG
Eugene and Marilyn Glick Eye Institute	R. Thompson	Construction	IN032E / 20074011	67,698 GSF	Sep-09	Jun-11	Ratio Architects
VanNuys Medical Science Bldg. - AHU 1 & 4	K. Hopper	Construction	IN024 / 20074428	N/A	Jan-10	Mar-11	BSA LifeStructures
VanNuys Med Science Lab Renovations - Phase 1	R. Thompson	Construction	IN024 / 20096115	48,600 GSF	Aug-10	Feb-11	BSA LifeStructures
Recently Completed							
Campus Center	J. Stuff	Completed	IN083 / 20005098	250,000 GSF	Aug-05	Mar-08	SmithGroup / Ratio Architects
Campus Center / Cavanaugh Hall - Sky Bridge	J. Stuff	Completed	IN083 & IN084 / 20005098	N/A	Aug-06	Oct-07	SmithGroup / Ratio Architects
Cavanaugh Hall - Replacement of Air Handlers 1 & 2	K. Hopper	Completed	IN084 / 20074346	N/A	Mar-08	Oct-08	Mussett Nicholas & Associates
Dental School Simulation Lab - Phases I & IA	C. Stephens	Completed	IN064 / 20074449	23,412 GSF	Jan-10	Feb-11	arcDesign
Emerson Hall - 5th Floor Renovation	R. Thompson	Completed	IN036 / 20052098	7,996 GSF	Apr-07	Nov-07	arcDesign
Gatch Clinical Building - Rooms 374-390	J. Stuff	Completed	IN033A / 20074225	5,497 GSF	Dec-08	Jun-09	arcDesign
Gateway Parking Garage	J. Stuff	Completed	IN043P / 20085449	1,300 parking spaces	Nov-09	Jan-11	Arsee Engineers
HITS (Health Information and Translational Sciences Bldg - MISB)	R. Thompson	Completed	IN202 / 20027139	166,000 GSF	Oct-04	Mar-07	Beyer Blinder Belle / CSO Architects
Lilly House Renovation - JOC	M. Medley	Completed	IN581 / 20074302	20,599 GSF	Oct-09	Oct-10	Mussett Nicholas & Associates
Medical Research & Library - Renovation of Rooms 200/300	R. Thompson	Completed	IN038 / 20074316	22,000 ASF	May-09	Dec-09	OMS (Odle McGuire Shook)
Research III	R. Thompson	Completed	IN015 / 20041246	238,371 GSF	Dec-05	May-09	BSA LifeStructures / A2SO4
School of Nursing - 3rd Floor Renovation	C. Stephens	Completed	IN023 / 20063417	10,000 GSF	Oct-07	Jun-08	Synthesis
Taylor Hall - Multicultural Center Renovation	J. Stuff	Completed	20085320 / IN085	15,300 GSF	Jan-10	Aug-10	Blackburn Associates Architects
Tunnel Repair	J. Stuff	Completed	20063336	N/A	Jul-07	Jul-08	FRP
University Place Hotel and Conference Center - Food Court Redevelopment	J. Stuff	Completed	IN047 / 20074451	14,000 ASF	Sep-08	Dec-08	Rowland Design
Utility Tunnel Repairs - North	J. Stuff	Completed	INsite / 20074423	N/A	Mar-09	Sep-09	FRP
VanNuys Medical Science Bldg. - Renovation for Biochemistry	R. Thompson	Completed	IN024 / 20051865	7,440 GSF	May-07	Feb-08	BSA LifeStructures
Wilson Street Parking Garage - Structural Repairs	J. Stuff	Completed	IN007 / 20085370	194,909 GSF	Jun-09	Jun-10	FRP
Indiana University Kokomo							
Design Phase							
Campus Landuse Masterplan	J. Lewis	Planning	20106893	N/A	TBD	TBD	Rundell Ernstberger Associates, LLC
Health & Wellness Center	J. Stuff	Feasibility Study	KO / 20084874	48,000 ASF	TBD	TBD	MSKTD

INDIANA UNIVERSITY
Major Construction Projects (over \$1 million)
In Planning, Design, and Construction
2/4/2011

Campus	Team Leader	Status	IU Bldg / Project #	Project Size	Construction Start Date	Construction Completion Date	Architectural / Engineering Consultants
Recently Completed							
Business Incubator	D. Walter	Occupied	KO885 / 20051828	18685 GSF	Dec-06	Jun-07	arcDesign / Loftus Engineering
Qualified Energy Savings Projects	J. Kaden / C. Matson	Completed	20038107	N/A	Jan-06	Mar-08	Siemens
Indiana University Northwest - Gary, IN							
Design Phase							
Campus Landuse Masterplan	J. Lewis	Planning	20106893	N/A	TBD	TBD	Rundell Ernstberger Associates, LLC
Tamarack Hall Replacement and Ivy Tech Community College	P. Murray	Pending State of Indiana release	20085488	106,065 ASF	TBD	TBD	Blackburn Associates Architects / BSA LifeStructures
Recently Completed							
Dunes Medical / Professional Building - Phases 1&2	P. Luzadder	Completed	NW817 / 20005108	136,175 GSF	Sep-02	May-06	Blackburn Associates Architects
Moraine HVAC Modifications	J. Kaden	Completed	NW824 / 20074250	N/A	Jun-09	Oct-09	Superior Engineering, LLC
Qualified Energy Savings Projects	J. Kaden / C. Matson	Completed	20026999	N/A		Mar-05	Johnson Controls / Siemens
Indiana University South Bend							
Design Phase							
Campus Landuse Masterplan	J. Lewis	Planning	20106893	N/A	TBD	TBD	Rundell Ernstberger Associates, LLC
Education / Arts Building Renovation (formally called Associates Bldg.)	J. Stuff	Constructon Docs	SB866 / 20037605	128,966 GSF	TBD	TBD	ADG (Architecture Design Group)
University Center - Dining Facility	J. Stuff	Feasibility Study	SB862 / 20106697	13,560 GSF	May-11	Aug-11	Design Collaborative / Baker Group
Construction Phase							
Qualified Energy Savings Projects	J. Kaden / C. Matson	Construction	20074404	N/A	Feb-11	Nov-11	Chevron
Harper Hall - IUSB Cancer Center	J. Stuff	Construction	SB872 / 20074069	61,000 GSF	Mar-09	Jan-11	BSA LifeStructures
Recently Completed							
Adminstration Building Renovation - 1st and 2nd Floors - Phase I.	J. Stuff	Completed	SB860 / 20027161	28,635 GSF	Mar-08	Nov-08	ADG (Architecture Design Group)
Adminstration Building Renovation - 1st and 2nd Floors - Phase II.	J. Stuff	Completed	SB860 / 20074179	74,200 GSF	Dec-09	Feb-09	ADG (Architecture Design Group)
IU School of Medicine - South Bend / Ernestine Raclin and O.C. Carmichael Hall	P. Luzadder	Completed	SB871 / 20016441	67,800 GSF	Jul-03	Sep-05	BSA Design
Pedestrian Bridge over St. Joseph River (U.S. Army Corps. of Engrs.)	M. Williams	Completed	20016543	710 LF x 10' Wide	Oct-05	Jul-06	DLZ
Student Housing - Phase I	J. Stuff	Completed	SB885 / 20041013	401 Beds / 143,504 GSF	May-07	Aug-08	Troyer Group
Indiana University Southeast							
Design Phase							
Campus Landuse Masterplan	J. Lewis	Planning	20106893	N/A	TBD	TBD	Rundell Ernstberger Associates, LLC
Education Technology Building	L. Lucas	Design Development	20052080	54,000 ASF	TBD	TBD	Lockett & Farley
Recently Completed							
A new Library and Chilled Water Plant Upgrade	P. Luzadder	Completed	SE874 / 20005109	77,000 GSF	May-03	Jan-05	MSKTD Associates / Shepley Bullfinch Richardson
New Student Housing - Phase I.	D. Walter	Completed	SE878A-G / 20063436	403 BEDS / 153,418 GSF	May-07	Aug-08	Lockett & Farley
Qualified Energy Savings Projects	J. Kaden / C. Matson	Completed	20038120	N/A	Oct-06	Mar-08	Energy Systems Group / Siemens
University Center North & South Renovation	T. Williams	Completed	SE884 / 20037691	121,898 GSF	Apr-06	Mar-08	MSKTD Associates